

## North Andover Comprehensive Wastewater Management Plan PROJECT SCHEDULE

	Description	Status (as of 9/10/07)	Estimated Completion
1.	Existing Conditions Chapter	Completed.	n/a
2.	Wastewater Need Analysis	In Progress.	September 28, 2007
3.	Public Meeting I	Scheduled.	October 3, 2007
3.	Future Conditions	In Progress.	October 24, 2007
4.	Identification and Screening of Alternatives	Not Started.	December 15, 2007
5.	DEP review of draft report	Not Started.	March 15, 2008
6.	Public Meeting II	Not Started.	April 10, 2008 <i>(tentative)</i>
7.	Complete final draft, including: <ul style="list-style-type: none"> <li>• Respond to DEP comments on draft report</li> <li>• Recommended Plan</li> <li>• Implementation Program</li> <li>• Institutional Procedures</li> </ul>	Not Started.	June 15, 2008
8.	Hold Public Hearing and respond to public comment. Submit final draft to DEP	Not Started.	August 5, 2008
9.	DEP review of final draft	Not Started.	October 1, 2008
10.	Respond to DEP final comments, submit ENF, publish final report	Not Started.	November 15, 2008